




COMPLETION REPORT

1	Name of the work	Providing and Sinking of Borewells pump motor and water supply lines in ward no. 15 T. Dasarahalli.		
2	Sanctioned Estimate No. & Date	EE/DD/AS/12/Date 10-11-2018 EE/DD/TS/25/Date 11-10-2018		
3	Head of Account which is chargeable	P-code 1802		
4	Instrument Order NO. & Date	EE/DD/WO/41/18-19 Date 17-11-2018		
5	Name Of Contractor	Technical Manager, (west), KRIDL,		
6	Time Stipulated for Completion of work	60 days.		
a				
b	Delay in Exculpation of Work	N/A		
7	Measurement recorded in	MBNO 640/17-18 Page NO 63938 to 63951		
8	Check Measurement of the Asst	Archana Siddaramjandra		
9	Name of the office/official in charge of the work	AEE, Bagalapur Sub Division Ward No-15 Dasarahalli		
10	a) Asst. Eng/junior Eng	Archana Siddaramjandra		
	b) Asst. Exe Engineer	T.D. Vijayakumar		
Sanctioned Estimate Amount		Amount Claims As per Actually Vide As per bills	Excess	Savings
₹ 4000000.00		3991032.00		8968.00
		39,97,684.00	—	₹ 2316.00

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


ASSISTANT ENGINEER.


ASSISTANT EXECUTIVE ENGINEER
ಆದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಜಿಎಂಪಿ
ಬೆಂಗಳೂರು


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057